ಕರ್ನಾಟಕ ವಿಧಾನ ಪರಿಷತ್ತು

ಚುಕ್ಕೆ ಗುರುತಿನ ಪ್ರಶ್ನೆ ಸಂಖ್ಯೆ	:	1958
ಸದಸ್ಯರ ಹೆಸರು	:	ಶ್ರೀ ಎಸ್. ರವಿ, (ಸ್ಥಳೀಯ ಸಂಸ್ಥೆಗಳ ಕ್ಷೇತ್ರ)
ಉತ್ತರಿಸುವ ದಿನಾಂಕ	:	16-03-2022
ಉತ್ತರಿಸುವ ಸಚಿವರು	:	ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

<table>
<tr><th>ಪ್ರ. ಸಂ.</th><th>ಪ್ರಶ್ನೆಗಳು</th><th>ಉತ್ತರ</th></tr>
<tr><td>ಅ)</td><td>ರಾಜ್ಯದಲ್ಲಿರುವ ಯಾವ ಯಾವ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿಗಳಲ್ಲಿ ಹೊಸ ಕಾಮಗಾರಿ ಅಥವಾ ವಿಸ್ತರಣಾ ಕಾಮಗಾರಿಗಳನ್ನು ನಡೆಸಲಾಗುತ್ತಿದೆ. ಈ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ಟೆಂಡರ್‌ದಾರರಿಗೆ ನಿಗಧಿಪಡಿಸಿರುವ ಕಾಲಮಿತಿಗಳೇನು; ಕಾಲಮಿತಿ ಮೀರಿ ಇನ್ನೂ ಕಾಮಗಾರಿಗಳನ್ನು ಪೂರ್ಣಗೊಳಿಸದ ರಸ್ತೆಗಳು ಯಾವುವು; (ಸಂಪೂರ್ಣ ವಿವರ ನೀಡುವುದು)</td><td>
ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯದಿಂದ ಕೈಗೊಂಡಿರುವ ಕಾಮಗಾರಿಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ.
<table>
<tr><th>ಒಟ್ಟು ಕಾಮಗಾರಿ ಗಳು</th><th>ಪ್ರಗತಿಯಲ್ಲಿ ರುವ ಕಾಮಗಾರಿ ಗಳು</th><th>ಮುಕ್ತಾಯ ಗೊಂಡ ಕಾಮಗಾರಿ ಗಳು</th><th>ಮುಕ್ತಾಯ ಹಂತದಲ್ಲಿ ರುವ ಕಾಮಗಾರಿ ಗಳು</th><th>ಹೊಸ ಕಾಮಗಾರಿ ಗಳು</th></tr>
<tr><td>71</td><td>14</td><td>13</td><td>17</td><td>27</td></tr>
</table>
ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ 14 ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಮುಕ್ತಾಯದ ಹಂತದಲ್ಲಿರುವ 17 ಕಾಮಗಾರಿಗಳು ಅವಧಿ ವಿಸ್ತರಣಾ ಕಾಮಗಾರಿಗಳಾಗಿರುತ್ತವೆ.
ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರ ವತಿಯಿಂದ ಕಾಮಗಾರಿಗಳ ವಿವರ ಈ ಕೆಳಕಂಡಂತಿದೆ.
<table>
<tr><th>ಒಟ್ಟು ಕಾಮಗಾರಿ ಗಳು</th><th>ಪ್ರಗತಿಯಲ್ಲಿ ರುವ ಕಾಮಗಾರಿ ಗಳು</th><th>ಮುಕ್ತಾಯ ಗೊಂಡ ಕಾಮಗಾರಿ ಗಳು</th><th>ಮುಕ್ತಾಯ ಹಂತದಲ್ಲಿ ರುವ ಕಾಮಗಾರಿ ಗಳು</th><th>ಹೊಸ ಕಾಮಗಾರಿ ಗಳು</th></tr>
<tr><td>30</td><td>10</td><td>-</td><td>5</td><td>15</td></tr>
</table>
ಮೇಲ್ಕಂಡ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ 10 ಕಾಮಗಾರಿಗಳು ಹಾಗೂ ಮುಕ್ತಾಯದ ಹಂತದಲ್ಲಿರುವ 5 ಕಾಮಗಾರಿಗಳು ಅವಧಿ ವಿಸ್ತರಣಾ ಕಾಮಗಾರಿಗಳಾಗಿರುತ್ತವೆ.
ಮುಂದುವರೆದು, ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯ ಹಾಗೂ ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದ ವತಿಯಿಂದ ಕೈಗೊಂಡಿರುವ ಅವಧಿ ಮುಕ್ತಾಯಗೊಂಡ ಕಾಮಗಾರಿಗಳಲ್ಲಿ ಬಹುತೇಕ ಕಾಮಗಾರಿಗಳನ್ನು ಭೂಸ್ವಾಧೀನ, ವಿದ್ಯುತ್ ಹಾಗೂ ನೀರು ಸರಬರಾಜು ಪೈಪ್ ಲೈನ್‌ಗಳ ಸ್ಥಳಾಂತರ, ಅರಣ್ಯ ಇಲಾಖೆಯಿಂದ ಅನುಮತಿ, ಕ್ವಾರಿ ಅನುಮತಿ, ಮರಗಳ ಕಟಾವಣೆ, ಕೋವಿಡ್-19 ಈ ಎಲ್ಲಾ ಕಾರಣಗಳಿಂದ ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಅಲ್ಲದೆ, ಕೆಲವು ಕಾಮಗಾರಿಗಳು ಗುತ್ತಿಗೆದಾರರ ಆರ್ಥಿಕ ಮುಗ್ಗಟ್ಟಿನಿಂದಾಗಿ ತಡವಾಗಿದ್ದು, ಸದರಿ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಕಾಮಗಾರಿಯ ಕರಾರಿನಂತೆ ನೋಟಿಸ್‌ಗಳನ್ನು ನೀಡಿದ್ದು, ಗುತ್ತಿಗೆಯನ್ನು ರದ್ದುಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮೇಲಿನಂತೆ ಕಾಮಗಾರಿಗಳ ವಿವರಗಳನ್ನು ಪ್ರತ್ಯೇಕವಾಗಿ ಅನುಬಂಧ-1ರಲ್ಲಿ ನೀಡಲಾಗಿದೆ.
</td></tr>
</table>

ಆ)	ಈ ಕಾಮಗಾರಿಗಳನ್ನು ನಿರ್ವಹಿಸುವಾಗ ರಸ್ತೆಗಳನ್ನು ನಿರ್ವಹಣೆ ಮಾಡದಿರುವುದರಿಂದ, ಕಾಮಗಾರಿಗಳು ನಡೆಯುವ ಸ್ಥಳದಲ್ಲಿ ಸೂಕ್ತ ತಡೆಗೋಡೆ ನಿರ್ಮಾಣ ಮಾಡದಿರುವುದರಿಂದ ಮತ್ತು ರಸ್ತೆಗಳು ಗುಂಡಿ ಬಿದ್ದಿರುವ ಕಡೆ ಡಾಂಬರು ಹಾಕದೇ ಇರುವುದರಿಂದ ಪ್ರತಿ ನಿತ್ಯ ಅಪಘಾತಗಳು ಸಂಭವಿಸಿ ಸಾರ್ವಜನಿಕರಿಗೆ/ಪ್ರಯಾಣಿಕರಿಗೆ ತೊಂದರೆಯಾಗುತ್ತಿರುವುದು ಸರ್ಕಾರದ ಗಮನಕ್ಕೆ ಬಂದಿದೆಯೇ;	ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯ ಹಾಗೂ ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳುವ ಎಲ್ಲಾ ಕಾಮಗಾರಿಗಳನ್ನು IRC Specification and standards ಮತ್ತು ಕೇಂದ್ರ ಭೂ ಸಾರಿಗೆ ಮಂತ್ರಾಲಯದಿಂದ ಕಾಲಕಾಲಕ್ಕೆ ಹೊರಡಿಸುವ ಸುತ್ತೋಲೆಗಳನ್ವಯ ಕೈಗೊಳ್ಳಲಾಗುತ್ತಿದೆ ಹಾಗೂ ಕಾಮಗಾರಿ ಪ್ರಗತಿಯಲ್ಲಿರುವ ಸ್ಥಳಗಳಲ್ಲಿ ರಸ್ತೆ ಸುರಕ್ಷತೆ ಸಂಬಂಧಿಸಿದಂತೆ ತಡೆಗೋಡೆ ನಿರ್ಮಾಣ, Caution Boards, Sign Boards, Reflecting Tapes, Cones, ಎಚ್ಚರಿಕೆ ಫಲಕಗಳು ಹಾಗೂ ಇತರೆ ಸುರಕ್ಷತಾ ಕ್ರಮಗಳನ್ನು ಅನುಸರಿಸಲಾಗುತ್ತಿದೆ. ಅಲ್ಲದೆ, ಹೆದ್ದಾರಿಗಳಲ್ಲಿನ ಗುಂಡಿ ಬಿದ್ದ ಸ್ಥಳಗಳಲ್ಲಿ ಕೂಡಲೇ ಗುಂಡಿಗಳನ್ನು ಮುಚ್ಚಿ ವಾಹನ ಸಂಚಾರಕ್ಕೆ ಯೋಗ್ಯವಾಗಿರಿಸಲಾಗುತ್ತಿದೆ.
ಇ)	ಬಂದಿದ್ದಲ್ಲಿ; ಸರ್ಕಾರದ ನಿಯಮಗಳು ಹಾಗೂ ಒಪ್ಪಂದ ಪತ್ರದಲ್ಲಿ ತಿಳಿಸಿರುವ ನಿಯಮಗಳನ್ನು ಪಾಲನೆ ಮಾಡದೇ ಇರುವ ಟೆಂಡರ್‌ದಾರರ ವಿರುದ್ಧ ಕೈಗೊಂಡಿರುವ ಕ್ರಮಗಳೇನು; ಈ ಸಂಬಂಧ ಸಾರ್ವಜನಿಕರಿಂದ ಸ್ವೀಕೃತವಾಗಿರುವ ದೂರುಗಳೆಷ್ಟು? (ದಾಖಲೆಗಳೊಂದಿಗೆ ಪ್ರಕರಣವಾರು ವಿವರ ನೀಡುವುದು)	ಲೋಕೋಪಯೋಗಿ ಇಲಾಖೆಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ವಲಯ ಹಾಗೂ ಭಾರತೀಯ ರಾಷ್ಟ್ರೀಯ ಹೆದ್ದಾರಿ ಪ್ರಾಧಿಕಾರದ ವತಿಯಿಂದ ಕೈಗೊಳ್ಳುತ್ತಿರುವ ಕಾಮಗಾರಿಗಳಿಗೆ ಸಂಬಂಧಿಸಿದಂತೆ ಈವರೆಗೆ ನಿಯಮಗಳನ್ನು ಉಲ್ಲಂಘನೆ ಮಾಡಿರುವುದಿಲ್ಲ ಹಾಗೂ ಈ ಕುರಿತು ಸಾರ್ವಜನಿಕರಿಂದ ಯಾವುದೇ ದೂರುಗಳು ಸ್ವೀಕೃತವಾಗಿಲ್ಲದ ಕಾರಣ ಗುತ್ತಿಗೆದಾರರ ವಿರುದ್ಧ ಕ್ರಮ ಕೈಗೊಂಡ ಯಾವುದೇ ಪ್ರಕರಣಗಳು ಇರುವುದಿಲ್ಲ.

ಕಡತ ಸಂಖ್ಯೆ: ಲೋಇ 105 ಸಿಎನ್‌ಹೆಚ್ 2022 (ಇ)

(ಸಿ.ಸಿ. ಪಾಟೀಲ)
ಲೋಕೋಪಯೋಗಿ ಸಚಿವರು

National Highways Authority of India
Regional Office, Bangalore

Annexure-I

Sl. No.	Project Name	Total Length (km)	Mode	Awarded Cost (Rs. in Cr)	Date of Start	Scheduled Date of Completion	Likely date of completion	Delay in days	Delay in years	Present status of the work and action taken
1	Four laning of Kundapur to Surathkal (Km.283.300 to Km.358.000) and Nantoor to Talapady (Km.375.300 to Km.376.600 (Panaji – Mangalore section) & Km.3.600 to Km.17.200 (Mangalore-Cochin section) section of NH-17).	90.08	BOT (Toll)	671	05-09-2010	03 March 2013	30 July 2022	3298	More than 9 years	Work is almost completed.
2	Four laning of Goa-Karnataka Border to Kundapur section of NH-66 (formerly NH-17) from Km. 93.700 to Km. 283.300	187.24	BOT (Toll)	1655.01	03/03/2014	28 August 2016	31 December 2022	2024	More than 5 years	Total length completed is 161.05 Km. The work is hampered due to land acquisition, hindrances caused by the public and forest issues.
3	4-laning of Hassan to Maranahally section of NH-48 (Package-I)	45.14	EPC	573	06.03.2017	05 March 2019	17 March 2022	1105	More than 3 years	The work slowed down mainly because of the insolvency of the main Contractor due to the financial crisis. NHAI has taken up the work through another agency and work is in progress in between the work was hampered due to issuing the quarry permission for extracting the road construction material. Now, the permission is granted by the district administration and work is in progress.
4	Four lanning of Hospet - Hubli Section of NH-63 from Km.132 to Km.268.700	143.72	EPC	1334.7	15/03/2017	13 March 2020	22 April 2022	731	More than 2 years	Work is almost completed. This work was slowed down because of hindrances caused by the public and land acquisition issues. Now, with the help of the district administration many of the issues are already resolved and the project will complete soon.
5	4/6 laning of Hospet – Bellary – Karnataka / AP Border from KM.280.300 to 375.740 of NH-63	95.37	EPC	870	31-03-2017	31 March 2019	30 September 2022	1079	More than 2 years	Due to the financial crunches of the Contractor, the work is in very low progress. Based on the further performance of the Contractor, the action for issuing termination notice will be taken up.
6	Tamilnadu/Karnataka Border to Bangalore section of NH-209	164.34	HAM	1008	21-08-2017	20 August 2019	30 June 2022	937	More than 2 years	Out of 163.34 Km. about 87 Km work is completed. The work is slowed down mainly because of financial crisis of the Agency. The further action will be taken up after observing the progress.
7	6 laning of Haveri - Hubli section of NH-4	63.4	HAM	1200	22/02/2018	21 February 2020	27 April 2022	752	More than 2 years	**Project is almost completed.**
8	6-laning of Davangere -Haveri section of NH-4	78.93	HAM	1177	24/01/2018	24 July 2020	01 April 2022	598	More than 1 year	**Project is almost completed.**

Sl. No.	Project Name	Total Length (km)	Mode	Awarded Cost (Rs. in Cr)	Date of Start	Scheduled Date of Completion	Likely date of completion	Delay in days	Delay in years	Present status of the work and action taken
9	6 laning of Chitradurga - Davangere section of NH-4	72.7	HAM	1434	27/12/2017	24 June 2020	01 April 2022	628	More than 1 year	**Project is almost completed.**
10	Bangalore - Nidagatta (6 laning) NH-275	56.2	HAM	2190	14.05.2019	14 November 2021	02 May 2022	120	less than 1 year	Work is under progress.
11	Nidagatta - Mysore (6 laning) - NH-275	61.104	HAM	2283.5	10.12.2019	09 June 2022	07 September 2022	No Delay	No delay	Work is under progress.
12	4 lane of Tumkur - Shimoga section of NH-206 from km 12+310 to km 66+540 (Package - I)	52.89	HAM	917	15.10.2019	15 October 2021	12 April 2022	150	less than 1 year	Work is under progress.
13	4 lane of Tumkur - Shimoga section of NH-206 from km 66+540 to km 119+790 (Package - II)	56.7	HAM	1218.5	15.10.2019	15 October 2021	12 April 2022	150	less than 1 year	Work is under progress.
14	4-laning of Belgaum-Khanapur Section of NH 4A.	30	HAM	856.2	07.03.2019	02 September 2021	31 January 2023	193	less than 1 year	Out of 30 Km. about 17 Km. is completed. This work is held up mainly because of the public litigation, petition filed before the court and publics are protest to take up the Belgaum Bypass work and at other places. All efforts will be made to complete the work with the help of the State Govt. and local administration.
15	2 laning with paved shoulders of Khanapur-Knt/Goa Border section of NH 4 A	52.3	EPC	380.07	05-11-2018	03 May 2021	02 May 2021	315	less than 1 year	This work is foreclosed due to stay granted by Hon'ble High Court. Now, Stay is vacated the work is in re-tendering stage, will be awarded soon.
16	Bellakere Port to Kumta sirsi road section	58.92	**EPC**	360.6	07.12.2020	06 December 2022	13.08.2023	No Delay	No delay	This work is held up because of the court case.
17	4-laning of Bellary - Byrapura section of NH-150A from Km. 253/600 to Km. 359/100 (Pkg-I)	41.73	HAM	1313.9	24.10.2019	23 October 2021	30.06.2022	142	less than 1 year	**Project is almost completed.**
18	4-laning of Chalkere - Hiriyur section of NH-150A from Km. 359/100 to Km. 413/500 (Pkg-III)	55.705	HAM	1157	25.01.2021	24 January 2023	24.01.2023	No Delay	No delay	Work is under progress.
19	Tumkur - Shivmoga (Bettadahalli - Shivmoga) Pkg-IV	56.35	HAM	1382	20.10.2021	19 October 2023	-	No Delay	No delay	This work is slowed down because of the not issuing the mining permission by the Mining Department. Recently appointed date declared.
20	Four laning of Banavara to Bettadahalli Section from Design Km. 121+900 to Design Km. 170+415 of NH-206 on HAM under Bharathmala Pariyojana, in the state of Karnataka. (Package III)	48.52	HAM	10.87	15.03.2021	14 March 2023	-	No Delay	No delay	Recently Appointed Date declared Work is in progress.

Sl. No.	Project Name	Total Length (km)	Mode	Awarded Cost (Rs. in Cr)	Date of Start	Scheduled Date of Completion	Likely date of completion	Delay in days	Delay in years	Present status of the work and action taken
21	Bangalore Ring Road Pkg 1 [4 Laning from km 0.00 to km 42.00 of Dobbaspet to Doddaballapura Bypass section of NH-648 (old NH-207)]	42	HAM	1307	19-04-2021	18 April 2023	-	No Delay	No delay	Work is under progress.
22	Bangalore Ring Road Pkg 2 [4 laning from km. 42.000 to km. 80.00 of Doddaballapura Bypass to Hoskote section of NH-648 (Old NH-207)	38	HAM	1278	22.02.2021	21 February 2023	-	No Delay	No delay	Work is under progress.
23	Widening to 4 lane of Channarayapatna& Hassan bypass with other project facilities PIU – HASSAN UPC: HSN Bypass - N/04029/09002/KA CRP Bypass - N/04029/09003/KA	39.01	EPC	555.133	18.01.2021	18 January 2023	-	No Delay	No delay	Work is under progress.
24	Aurad- Bidar UPC Code: N/06016/01001/KA	45.535	EPC	264.27	14.09.2021	13 September 2023	-	No Delay	No delay	Work is under progress.
25	Construction of 6 lane new bridge across Phalguni river near Kulur on NH-66. UPC: N/04002/03002/KA	0.774	EPC	56	12-04-2021	11 October 2022	-	No Delay	No delay	Work is under progress.
26	4L of Addahole (Near Gundya) to Bantwal Cross section (Pkg-01) from Design Km 255.703 to Design Km 270.270 of NH-75 (Old NH-48)	14.57	EPC	322.64	**01.10.2021**	30 September 2023	-	No Delay	No delay	Work is under progress.
27	Four laning of Addahole (near Gundya) (Existing Km.263.000), Design Ch:255+703 to Bantwal cross (Existing Km.328+000) Design Ch:318+755 section of NH-75 (old NH-48) (Pkg II)	48.485	EPC	1680	23.11.2021	22 November 2023	-	No Delay	No delay	Work is under progress.
28	Bangalore-Chennai Expressway-Package-I of Phase-I from km 0.00 to km 26.400 from Bangalore- Malur	27.1	HAM	1160	15.09.2021	14 September 2023	-	No Delay	No delay	Work is under progress.
29	Bangalore-Chennai Expressway-Package-II of Phase-I from km 26.400 to km 53.500 from Malur - Bangarpet	27.1	HAM	1279	20.09.2021	19 September 2023	-	No Delay	No delay	Work is under progress.
30	Bangalore-Chennai Expressway-Package-III of Phase-I from km 53.500 to km 71.00 from Bangarpet-Bethamangala	17.5	HAM	863	18.01.2022	-	-	No Delay	No delay	Work is under progress.

ಅನುಬಂಧ-1 Ongoing Projects of National Highway Zone

Sl.No.	ision/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
1	NH Division, Hubli	Bijapur-Hubli section Km 153.00 to Km 193.350	52	06-Aug-14	110.9		17-Sep-15	94.2	94.2	01-Oct-15	30-Sep-17	31-Oct-18	31-Aug-20	31-May-20	100	93.79	1626	More than 4 Years	Initially work was delayed due to Land Acqusition. Work is physically completed
2	NH Division, Hubli	Bijapur-Hubli section Km 56.000 to Km106.000 of NH-218	52	31-Mar-15	159.1		05-Nov-15	121.07	121.07	01-Jan-16	31-Dec-17	30-Dec-20	28-Feb-22		98.06	97.27	1534	More than 4 Years	Initially work was delayed due to Utility Shifting. Work is nearing Completion
3	NH Division, Hubli	Bijapur-Hubli section Km.106.00 to153.00	52	31-Mar-15	165.67		19-Nov-15	121.79	121.79	01-Jan-16	31-Dec-17	30-Dec-20	28-Feb-22		97.1	94.19	1534	More than 4 Years	Initially work was delayed due to Utility Shifting. Work is nearing Completion
4	NH Division, PPP Cell, Chikkballapura	Madhugiri-Chikkaballapura-Mulbagal Section Km 343.800 to Km 400.330 Lot - I of NH-234	73	30-Jul-14	149.42		20-Jul-15	122.02	122.02	20-Jul-15	18-Jul-17	30-Dec-20	30-Jun-21		94.35	90.02	1700	More than 4 Years	Initially work was delayed due Contractor Default. Foreclosure/Termination proposal submitted to Ministry for approval.
5	NH Division, Hubli	Construction of bypass to Hubli city connecting NH 218 &NH63 (NH-218 &63 - KNT-2015-16-790)	50	18-Nov-15	68.1	113.77	07-Nov-16	98.33	98.33	18-Nov-16	17-Nov-18	27-May-21	27-May-21		100	99.65	1213	More than 3 Years	Initially work was delayed due to Land Acquistion, Utility Shifting. Atpresent, Work is physically completed
6	NH Division, Karwar	Improvements to NH-206 Widening the road from single Lane to Two Lane & intermediate Lane to Two Lane from Km 299.600 to 348.00 of NH 206 (Job No 809)	69	26-Jul-16	58.12		31-Mar-17	51.16	51.16	31-Mar-17	30-Jun-18	31-Mar-20	31-Jan-21		100	90	1353	More than 3 Years	Work physically completed
7	NH Division, Bengaluru	Widening to two lanes with paved shoulders from Km. 483.591 to Km. 494.450 of NH-234 Chintamani to Andhra Pradesh Border section in the State of Karnataka	69	16-Aug-16	63.31		17-Dec-16	50.1	50.1	10-Jan-17	14-Dec-17	30-Jun-20	30-Jun-22		67.22	57	1551	More than 4 Years	Initially Work was delayed due to Land Acquistion. At present work is in progress
8	NH Division, Tumkur	Improvements and Reconstruction to Two lane with Paved Shoulders from Km. 243.200 to Km. 290.200 of NH-234 Huliyar to Sira Section in the State of Karnataka on EPC Mode	69	23-Aug-16	268.08	241.61	18-Jan-17	175.5	175.5	14-Feb-17	13-Feb-19	31-Dec-20	31-Dec-21		89.89	80.2	1125	More than 3 Years	Initially work was delayed due to land Acquisition, Tree Cutting and Utility Shifting. Work is in progress
9	NH division Shimoga	Widening to Four lane divided carriageway from Km 205.20 to Km 220.00 of NH-206 Tumkur-Honnavar Section & widening to two lane with paved shoulder from Km 522.25 to 525.25 of NH-13 SM section in Shimoga city limits.	169	08-Sep-16	103.74		17-Jan-17	70.96	70.96	09-Feb-17	08-Feb-19	30-Jun-20	31-Dec-21	08-Feb-19	98	91.95	1130	More than 3 Years	Initially work was delayed due to Land Acquistion. At present work is nearing completion

Sl No	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
10	NH Division, Karwar	Providing crash barriers, Delineator, Road Studs etc from Km 299.00 to Km.370.500 (selected Reaches) of NH 206 Tumkur - Honnavar Section Job No NH-206-KNT-2014-15/738	69	09-Dec-14	7.54		20-Apr-16	6.88	6.88	27-Apr-16	26-Mar-17	31-Mar-21	31-Oct-21		100	53	1814	More than 4 Years	Work physically completed
11	NH Division, Kalburgi	Widening to 2/4L with PS from Km.0 to 54.37 (Mah Border to Bidar) of NH 50 under EPC	50	19-Oct-16	396.96		20-Feb-17	257	257	23-Mar-17	22-Mar-19	24-Aug-21	31-Mar-22	31-Dec-21	94.76	91.23	1088	More than 2 Years	Initially work was delayed due to Land Acquistion, Forest Clearance, tree Cutting Statue shifting and utility shifting. Atpresent, work nearing completion
12	NH Division, Kalburgi	Chittapur Cross-Start of Yadgir Bypasas	150	17-Nov-16	314.9		03-Mar-17	190.91	190.91	01-Mar-17	30-Mar-19	31-Mar-21	30-Sep-22	09-Oct-21	85.84	86.55	1080	More than 2 Years	Initially work was delayed due to Land Acquistion, Forest Clearance, tree Cutting, Construction of ROB from Railway department and utility shifting. Atpresent, work is in progress
13	NH Division, Bengaluru	Improvement and widening to Channapatna town limits from Km.297.5 to 301.57 of NH 275	275	19-Oct-16	52.54	41.57	09-Mar-17	30.36	30.36	01-Mar-17	04-Mar-18	31-Jul-20	31-Jul-20		100	79	1471	More than 4 Years	Initially Work was delayed due to Encroachments. Atpresent, Work Physically Completed
14	NH Division, Bengaluru	Ramanagara-Ramanagara	275	26-Oct-16	52.09		09-Mar-17	42.75	42.75	16-Mar-17	15-Mar-18	31-Dec-19	31-Dec-19		100	89	1460	More than 4 Years	Initially Work was delayed due to Encroachments Atpresent, Work Physically Completed
15	NH Division, Bengaluru	Improvments from Km.233 to 238 of Mulbagal city Limits on Old NH 4 (New NH 75)	75	28-Oct-16	39.86	39.3	03-Feb-17	30.19	30.19	13-Mar-17	12-Feb-18	31-Dec-19	31-Dec-19	23-Dec-19	100	100	1491	More than 4 Years	Atpresent, Work physically completed
16	NH Division, Hubli	Jubli circle on NH-4 to Narendra bypass	69	27-Dec-16	71.09		26-Apr-17	48.43	48.43	02-May-17	02-May-18	31-Dec-20	31-Mar-22		96.62	86.74	1412	More than 3 Years	Initially work was delayed due to Utility Shifting. Atpresent, Work nearing completion.
17	NH Division, Hubli	Improvements to road from Bankapur chowk (km 405.200) chennamma circle (km 407.700 of NH4) to on old NH4((SH 73 from km 249.00 to km 251.00) in Hubballi city limits (Job no NH-4-KNT-2016-17-830)	69	27-Dec-16	39.09	39.06	09-May-17	26.74	26.74	24-Jun-17	23-May-18	22-Dec-20	31-Mar-22		96	95.21	1391	More than 3 Years	Initially work was delayed due to Encroachments, Utility Shifting. Atpresent, Work nearing completion
18	NH Division, Hubli	Ankola Gooty section of NH-63	50	27-Dec-16	50.24		26-Apr 17	35.8	35.8	03-Jun-17	02-May 18	31-Dec-20	31-Mar-22		97	90.22	1412	More than 3 Years	Initially work was delayed due to Tree Cutting, Utility Shifting. Atpresent, Work nearing completion

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
19	NH Division, Tumkur	Improvement to road for NH4 from Km.70.16 to 74.06 passing in the city of Tumkur	69	10-Jan-17	18	16.54	05-May-17	14.71	14.71	12-May-17	11-Nov-17	30-Nov-20	30-Nov-20	30-Nov-20	100	100	1584	More than 4 Years	At present, work Phyically Completed
20	NH Division, Tumkur	Widening to 2-lane wih paved shoulder from Km. 544.20 to 594.00 (Hosamane cross to Pandavapura) Section of NH 150A.	150A	17-Jan-17	264.34		02-Aug-17	173.05	173.05	15-Sep-17	14-Sep-19	31-Dec-20	31-Mar-21		98.77	91.23	912	More than 2 Years	Initially work was delayed due to land Acquisition and Uitility Shifting. Work nearing progress.
21	NH Division, Bijapur	Widening to 2L+PS from km 4.40 to 56.00 of Nh 218 Bijapur-Hubli Section in the state of karnataka	52	04-Jan-17	291.49		30-Jun-17	172.38	172.38	28-Sep-17	27-Sep-19	13-Jan-21	31-Dec-21	18-Jul-19	96.16	99.08	899	More than 2 Years	Work nearing Completion.
22	NH Division, Hubli	Widening to two lane to four lane from km 128.850 to km 142.750 of NH-63 Ankola Gooty section passing through Hubballi city limits on EPC mode	50	27-Jan-17	171.6		25-May-18	109	109	27-Jun-18	26-Jun-20	22-Mar-21	17-Feb-22		65	59.32	626	More than 1 Years	Initially work was delayed due to land Acqusition,Tree Cutting, Utility Shifting. Atpresent, Work is progress.
23	NH Division, Hubli	Banapur ROB-Banapur ROB	367	31-Jan-19	59.34		11-Feb-20	48.2	48.2	15-Jan-21	19-Jul-22		19-Jul-22		45	38	No delay	No delay	Work is progress.
24	NH Division, Bijapur	Construction of 4 lane ROB and its approaches in lieu of existing level crossing 75 at Km.15 on NH 218 in Karnataka	52	12-Jan-17	58.13		08-Mar-18	46.4	46.4	01-Mar-21	28-Feb-23		28-Feb-23		39.74	26.7	No delay	No delay	Work in progress
25	NH Division, Chitradunga	Construction of Major Bridge at Km.180.865 across river Krishna on NH 167 Hagari Jadcherla section	167	06-Mar-19	157.32	187.61	08-Mar-19	155	155	07-May-19	06-Nov-21				0	0	128	Less than 1 year	Work is in progress
26	NH Division, Tumkur	Construction of 2 lane ROB and its approaches in lieu of existing level crossing No.130 at Km.48.3 on NH 207 near Koraluru in Karnataka	648	31-Mar-17	51.32		16-Oct-18	29	29	14-Jan-19	11-Dec-20	13-Jan-21	13-Jan-21		0	0	458	More than 1 Years	Work Year to be Started delayed due to Land Acquistion.
27	NH Division, Bengaluru	Strengthening of road from Km.171.850 to Km.190.500 & Km.193.560 to Km.199.250 of NH 275 Bantwala Bangalore section in the state of Karnataka (Job No.NH-275-KNT-2017-18-860 dt. 25.08.2017)	275	25-Aug-17	21.14		22-Nov-18	18.75	18.75	29-Dec-18	28-Jun-19		31-Mar-20		32.87	16.78	990	More than 2 Years	Initially work was delayed due to Contractor's default. Accordingly, the work has been terminated and Balance work has been reawarded and the work is in progress.
28	NH Division, Hubli	Cconstruction of two lane with paved shoulder from Km.13.00 to Km.33.160 of NH 367 Bhanapur to Bagalkote section in Karnataka (Job No.NH-367-KNT-2017-18-869 dt. 08.08.2017)	367	08-Aug-17	96.88	74.96	15-Feb-18	71.31	71.31	10-May-18	26-Sep-19	20-Feb-21	31-Aug-21		100	95.58	900	More than 2 Years	Initially work was delayed due to land Acqusition, Utility Shifting. Atpresent, Work Physically Completed

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
29	NH Division Hasan	Widening to two lane with paved shoulder from Km 194.900 to Km 243.200 of NH-234 bansvara-Hullyar Section in Karnataka state under EPC mode (Job no: NH 234-KNT-2017-18-870)	69	27-Sep-17	191.6		31-May-18	115.4	115.4	04-Oct-18	03-Oct-20	03-Apr-21	03-Apr-21		93	94	527	More than 1 Years	Initially work was delayed due to Land Acqusition, tree cutting & Utility Shifting. Atpresent, Work nearing completion
30	NH Division Hasan	Widening to Two lane to two lane with paved shoulders from Km 24.60 to Km 70.063 of Mudigere â€“ Kadur section of NH-173 through EPC mode (JOB No. NH-173-KNT-2017-18-873)	173	29-Dec-17	297.3	318.28	17-Jul-18	204.03	204.03	18-Jan-19	17-Jan-21	17-Jul-21	30-Jun-22		89	64	421	More than 1 Years	Initially work was delayed due to Land Acqusition, Forest Clearance, tree cutting & Utility Shifting. Atpresent, Work is in progress.
31	NH Division, Bengaluru	Widening to Two Lane with Paved Shoulders from Km. 646.324(old Ch. km: 603.600) to Km 638.824 (old Ch. km:616.100)and from Km 666.124 to Km 669.124 Jewargi - Chamrajnagara section on NH 150A in the state of Karnataka (Job no: NH-150A-KNT-2017-18-859)	150A	25-Aug-17	70.88		21-Feb-18	59.63	59.63	26-Mar-18	25-Mar-19	31-Mar-21	31-Mar-22		84.35	75	1085	More than 2 Years	Work is delayed due to land Acquisition. Atpresent work is in progress
32	NH division Shimoga	Thirthahalli to Megaravalli	169A	04-Jan-18	85.36	86.27	07-Mar-18	66.42	66.42	12-Mar-18	11-Mar-20	06-Mar-21	31-Jan-22		81	59.76	733	More than 2 Years	Initially work is delayed due to Land Acquistion. At present work is in progress.
33	NH Division Hasan	Widening to two lane with paved shoulder from Km.99.200 (Kottigehara) to Km.113.70(Mudigere Hand Post) of NH -73(NH-234) in the State of Karnataka.(Job No.NH-73-KNT-2017-18-871)	73	16-Oct-17	48.7		28-May-18	33.89	33.89	28-May-18	30-Nov-19	31-May-21	31-Mar-22		75	60	835	More than 2 Years	Initially work was delayed due to tree cutting & Utility Shifting. Atpresent, Work is in progress.
34	NH Division, Bengaluru	Bantwala to Bengaluru	275	25-Aug-17	26.43		03-Mar-18	19.74	19.74	26-Mar-18	27-Nov-18	31-Mar-20	31-Mar-20		100	81	1708	More than 3 Years	Atpresent, Work physically completed
35	NH Division, Mangalore	Widening to Two lane with paved shoulders from km 20.150 to km 40.00 of BC road to Kottigehara Section of NH-234 (New NH-73) in the state of Karnataka through EPC Mode. (Job No NH-234-KNT-2017-18-875)	73	23-Jan-18	159.7		25-May-18	99	95	09-Jul-18	08-Jan-20	30-Jun-21	31-Dec-21		99.25	93.57	796	More than 2 Years	Work is delayed due to land Acquisition Atpresent work Physically completed
36	NH division Shimoga	Reconstruction of Major Bridge at Km 648.17 and Minor Bridges at 650.204, Km 654.830, Km 655.93, Km 660.030 & at Km 663.300 on NH-169(Old NH 13) of Sholapur-Mangalore Section in the State of Karnataka NH 169-KNT-2017-18-877	169	09-Feb-18	49.35		18-May-18	39.98	39.98	14-Jul-18	23-Jul-19	22-Jan-21	31-Mar-22		61	53.04	965	More than 2 Years	Work delayed due to Forest Clearance

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
37	NH division Shimoga	Estimate for the work relating to construction of four lane Ds.Ch.76.040(ex.Km.77) to Ds.Ch.85.200(ex.Km.87) from parkala to Malpe section of NH-169A in the State of Karnataka. (JOB No. NH-169A-KNT-2017-18-891)	169A	26-Mar-18	98.46	98.29	15-Sep-18	72.47	72.47	29-Oct-18	28-Oct-20	28-Oct-21	30-Jun-22		92.5	97.82	502	More than 1 Year	Work delayed due to Land Acquistion. At present Work is in progress.
38	NH Division Hasan	Improvement and reconstruction to 2 lane with paved shoulder from km. 489.845(New 58.125 km) to km. 537.500(New km 105.780 km), of NH-373 Chikkamagalur to Bilikere section the state of Karnataka.	373	26-Mar-18	325.86	386.41	12-Sep-18	324.68	324.68	23-Oct-18	22-Apr-20	16-Apr-21	16-Apr-21	18-Nov-20	93	90.95	691	More than 1 Year	Initially work was delayed due to Land Acquisition & Utility Shifting. Atpresent, Work is in progress.
39	NH Division, Tumkur	Reconstruction to two lane with paved shoulder Ds.Ch.442.180(Ex.Km.448.00) to Ds. Ch. 485.240 (Ex.kkm.494.000) of Huliyar to KB Cross section and from Ds.Ch. 532,100(Ex.Km.533.150 to Ds.Ch.539.100 (ex.km. 540.175) from KB Cross to Nelligere section of NH-150A in the State of Kamataka on EPC mode (JOB No. NH-150A-KNT-2017-	150A	21-Mar-18	242.61		07-Feb-19	159.97	159.97	02-Aug-19	30-Jan-21	29-Jan-22	31-Mar-22		71.08	39.5	408	More than 1 Year	Initially work was delayed due to land Acquisition,Tree Cutting and Uitility Shifting. Work is in progress
40	NH Division, Chitradunga	Widening to 2 lane with paved shoulders from Km.214.880 (Ex.Km.215.00) to Km.235.100 (Ex.Km.235.000) of Tekkalakote - Sindegeri village section of NH-150A in the State opf Karnataka. (JOB No. NH-150A-KNT-2017-18-878)	150A	15-Feb-18	94.01		24-Sep-18	68.65	68.65	12-Oct-18	11-Apr-20	20-Feb-21	20-Feb-21		100	94	702	More than 1 Year	Work Physically completed
41	NH division Shimoga	Construction of major bridge at Km.67,139 (parallel to the existing bridge) on NH 169A of Thirtahalli Udipi Section in Karnataka (Job No.NH-169A-KNT-2018-19-893)	169A	05-Sep-19	13.74	15.44	05-Sep-19	12.86	12.86	11-Dec-19	10-Dec-21		10-Dec-21		46.17	46.54	94	Less than 1 year	Work in progress
42	NH division Shimoga	Construction of Major Bridge Across Sharavathi Backwaters and approches between Ambargodu and Kalasavalli Near Sigandhur in Sagar Taluk on NH 369E in the State of Karnataka on EPC mode.(Job No. NH-369E-KNT-2018-19-895) dated: 06.03.2019.	369E	06-Mar-19	423.15		30-Jul-19	360.09	360.09	12-Dec-19	10-Dec-22		10-Dec-22		20.5	28.75	No delay	No delay	Work in progress

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
43	NH division Shimoga	Reconstruction of Minor Bridges at Km.26.05, Km.27.07 and at 28.14 on NH169A Thirthahalli Udupi section in the State of Karnataka on EPC mode. (Job No.NH-169A-KNT-2019-20-899)	169A	09-Jan-20	8.8		18-Mar-20	6.3	6.3	23-Mar-20	22-Mar-21		22-Mar-21		100	100	357	Less than 1 year	Work completed in all respect
44	NH division Shimoga	Widening to Two lane/ Two lane with paved shoulder from existing intermediate lane from Km.60.000 to 110.000 (Old Km.590.000 to Km.640.00) of NH 169 (New No) (Old NH-13) of Solapur to Mangalore Section in the state of Karnataka on EPC mode. (Job No.NH-169-KNT-2019-20-906)	169	10-Mar-20	96.08		07-Oct-20	72.5	72.5	29-Oct-20	28-Oct-22				76.82	74.96	No delay	No delay	Work in progress
45	NH Division, Mangalore	Strengthening from Km.93.200 to Km.132.314 of NH-275 Bantwal -Bangalore Section in the state of Karnataka on EPC mode. (Job No. NH-275-KNT-209-20 901)	275	21-Jan-20	30.5		25-Sep-20	24.95	24.95	29-Oct-20	28-Sep-21				95.65	95.65	167	Less than 1 year	Work in progress
46	NH Division, Mangalore	Construction of Retaining wall, RCC drains and Road Safety works in Sampaje Ghat section (Western Ghat) in selected reaches from KM.71.60 to 110.00 of NH-275 Bantwal â€“ Mysore â€" Bangalore section under Road Safety work. (Job No. NH-275-KNT-209-20- 898)	275	06-Jan-20	58.8		08-Sep-20	48.12	48.12	18-Sep-20	17-Mar-22				92.44	86.54	No delay	No delay	Work in progress
47	NH Division, Bengaluru	Strengthening of road from km 265.80 to 287.50 of NH-209 Chamarajanagara to T.N. Border under EPC mode in the State of Karnataka (Job No NH-209-KNT-2019-20-902)	948	21-Jan-20	13.53		14-May-20	10.56	10.56	10-Jul-20	09-Jan-21		31-Mar-22		100	59	429	More than 1 year	At present, Work physically completed
48	NH Division, Kalburgi	Construction of proposed 4 lane ROB and its approaches in lieu of existing level crossing No.48E	50	06-Jul-17	91.07		01-Aug-19	58.21	58.21	18-Sep-20	17-Sep-22				42.97	0	No delay	No delay	Work in progress

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
49	NH Division, Hubli	Construction of Minor Bridge Parallel to existing Bridge at Km.112.300 on NH-63 of Ankola-Gooty section in Dastikoppa village, Kataghatagi Taluka, Dharwad District in the state of Karnataka (Job No:-NH-63-KNT-2017-18-889) through EPC mode	50	30-Dec-19	24.92		16-Oct-20	16.87	16.87	17-Feb-21	19-Aug-22				30	22.76	No delay	No delay	Work is in progress
50	NH Division, Hubli	Construction Of Two Lane With Paved Shoulders From Km.39.950 To Km. 52.000 on NH-367 Bhanapur-Gaddankeri Section in the State of Karnataka on EPC mode.(Job No: NH-367-KNT-2019-20-905)	367	18-Mar-20	90.27		09-Nov-20	58.59	58.59	08-Mar-21	09-Sep-22		09-Sep-22		23	17.17	No delay	No delay	Work is in progress
51	NH Division, Bengaluru	Strengthening & improvements from Km. 10.00 to 41.535 along with service road of NH-275K (Mysore Ring Road) under EPC mode in the state of Karnataka.	275K	31-Aug-20	144.71		22-Dec-20	97.43	97.43	05-Feb-21	06-Aug-22				92	54	No delay	No delay	Work is in progress
52	NH Division, Kalburgi	Balance work of contsruction of two/four lane with paved shoulder from Km. 54.370 to Km. 101.400 (Bidar to Humnabad section) of NH-50 in the state of Karnataka on EPC mode	50	28-Jul-20	344.79		06-Jan-21	213.77	213.77	18-Mar-21	17-Mar-23				25.6	19.7	No delay	No delay	Work in progress
53	NH Division, Hubli	Construction of Elevated corridor from Km. 135.650 to 136.300 on 63, from Km. 249 to Km. 250.050 on old NH-4 and from Km. 192.910 to Km. 193.350 on NH-218 from decongestion of traffic in Ranichennamma circle in Hubli city in the state of Karnataka on EPC basis	52	31-Aug-20	298		20-Jan-21	196.99	196.99	04-Jun-21	04-Jun-24		04-Jun-24		15	6.61	No delay	No delay	Work in progress
54	NH Division, Tumkur	Construction of Gauribidanur Bypass from 362.4 to 368.4 (excluding RUB from Km 364.360 to 365.670) to two lane with paved shoulder on NH-234 (New no69) in the state of Karnataka on EPC mode basis contract	69	26-May-20	40.68		13-Jan-21	28.89	28.89	20-Mar-21	19-Sep-22		19-Sep-22		0	0	No delay	No delay	Work yet to be started. Delayed due to Land Acquistion.

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
55	NH Division, Chitradurga	Widening to 2 lane with paved shoulders from design Km. 199.200 to design Km. 214.880 of (Ibrampura to Tekkalkote) of NH-150A Jewargi-Chamrajnagar section in the state of Karnataka on EPC basis contract	150A	31-Aug-20	118.93		16-Nov-21	72.16	72.16						0	0	No delay	No delay	Work in progress
56	NH Division, Tumkur	Madhugiri-Gowribidanur	69	28-Sep-17	14.72		27-Dec-19	12.98	17.98	21-Jan-21	20-Dec-21				25	95	84	Less than 1 year	Work in progress
57	NH division Shimoga	Construction of 2 lae composite ROB at Km. 525 (Ds Ch) of NH-13 Chitradurga Shimoga Section in Lieu of LC no 46 (Railway chainage Km. 60/830) on EPC mode in the state of Karnataka	369	29-Oct-20	43.9		26-Mar-21	0	0						0	0	No delay	No delay	Work in progress
58	NH division Shimoga	Construction of Minor Bridges at Km.54.50, 64.20, 72.30, 80.60, 82.90, 91.40 and 93.01 of NH 766C Byndoor â€" Ranebennur section (Job No. NH-766C-KNT-2020-21-914)â€.	766C	02-Dec-20	19.77		25-Mar-21	16.11	16.11	05-Apr-21	04-Apr-22				0	8.63	No delay	No delay	Work in progress
59	NH Division, Bijapur	Widening of Major Bridge at Ch 171.601 (Existing chainage 172.310) on NH-150A (Jewaragi - Chamarajnagar Section) on EPC mode in the State of Karnataka. (Job No.NH-150A-KNT-2020-21-913)	150A	08-Dec-20	21.73		30-May-21	17.69	17.69	22-Nov-21	21-Nov-23				0	0	No delay	No delay	Work in progress
60	NH division Shimoga	â€œRoad Safety and providing protective works at damaged portion of road (Rigid Pavement) at km 40+200 of NH 766C, Nagodi Ghat adjacent to major tributary to Sharavathi River in the state of Karnataka on item rate Mode (Job No:NH-766C-KNT-2020-21-916)â€	766C	07-Jan-21	4.23		26-Mar-21	3.76	3.76	09-Apr-21	06-Oct-21				38.46	38.46	159	Less than 1 year	Work in progress
61	NH division Shimoga	Construction of Bridge across Tunga river at Km 207.80 of NH 206 Tumkur â€" Honnavara Section in the state of Karnataka on Engineer, Procurement & Construction (EPC) Basis Contractâ€. â€ (Job No:NH-206-KNT-2020-21-917)	766C	21-Jan-21	20.12		20-Jul-21	14.6	14.6	29-Sep-21	26-Sep-23				0	0	No delay	No delay	Work in progress
62	NH division Shimoga	Construction of Major Bridge across Tunga river at KM 0 + 295 in new alignment NH-169 (old NH-13) of shimoga - Mangalore section on EPC mode in the state of Karnataka(Job No.NH-169-KNT-2019-20-919)â€.	169	18-Feb-21	55.62		19-Nov-21	46.17	46.17	29-Nov-21	28-Nov-23				0	0	No delay	No delay	Work in progress

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/PCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
63	NH division Shimoga	Widining from Existing intermidiate lane to Four lane in Sringeri Town limits from ch 110.00 to ch 115.00 (old ch 640.00 to 645.00) of NH-169 (old NH-13) of shimoga- Mangalore section on EPC mode in the state of Karnataka((Job No.NH-169-KNT-2019-20-918)â€.	169	04-Feb-21	87.19		17-Nov-21	60.28	60.28	13-Dec-21	12-Dec-23				0	0	No delay	No delay	Work in progress
64	NH division Shimoga	"Widening to Four Lane Divided Carriageway from Km 278.00 to Km 286.40 in Sagar Town limits on Tumkur-Honnavara Section of NH-206 (new NH-69) in the state of Karnataka on EPC modeâ€	69	19-Mar-21	77.19		16-Nov-21	45.06	45.06	03-Jan-22	02-Jan-23				0	0	No delay	No delay	Work in progress
65	NH Division, Bengaluru	Construction of 4 lane ROB and its approaches in lieu of existing level crossing 18 at Km.620.60 on NH 150A in Karnataka (150A/KNT/(17)/16-17-012-SBR (B)	150A	31-Mar-17	86.33	147.8	05-Oct-21	0	0						0	0	No delay	No delay	Work in progress
66	NH Division, Chitradunga	Widening to Two Lane with Paved Shoulder / Four lane from Km. 105.00 to 110.838 of NH 544DD Ananthapur Motkalmur Section in the State Of Karnataka on EPC mode (Job No NH-544DD-KNT-2020-21-922)	544DD	24-Mar-21	32.13		03-Dec-21	0	0						0	0	No delay	No delay	Work in progress
67	NH Division Hasan	Providing Permanent restroration to valley side slips occurred during monsoon of 2018-19 from Km237.00 to 263.00 (Shiradi Ghat) of NH 75. Bangalore-Mangalore section on Engineering Procurment & Construction (EPC) mode.	75		0		09-Dec-21	0	0						0	0	No delay	No delay	Work in progress
68	NH Division, Hubli	Construction of Box cell bridge at Km. 116.416 at breached portion of approaches of malaprabha Bridge at NH-218 (konnur village) on EPC mode in the state of Karnataka	52	09-Nov-20	6.56		10-Dec-21	0	0						0	0	No delay	No delay	Work in progress
69	NH Division, Mangalore	Providing Permanent restroration to valley side slips occurred during monsoon of 2019-20 by soil nailing with tie back system to RCC retaining wall from Km86.20 to 99.20 (Charmadi Gahat) of NH-73 (Old NH-234) Mangalore-Tumkur section on EPC Basic Contact Approval of Estimate for the FY 2019-20	73		0		09-Dec-21	0	0						0	0	No delay	No delay	Work in progress

Sl.No.	Division/PIU Name	Project Name	NH No(New)	Sanction Date	Total Project Cost (Original Sanctioned in Cr)	Total Project Cost (Revised Sanctioned in Cr)	LOA Date	Contract Value (Original) (Cr)	Contract Value (Revised) (Cr)	Appointed Date	Scheduled Completion Date	Completion Date as per approved EOT	Likely Completion Date	Date of PCOD/FCC	Cumulative Physical Progress in %	Cumulative Financial Progress in %	Delay in days	Delay in Years	Present Status of Work
70	NH division Shimoga	Balance work of Construction of Two/Four lane with paved shoulder from Km 422.000 to 523.600 (Chitradurga to Shivamogga) of NH-13 in the state of Kanatika on EPC mode.	To be Determined	01-Jan-21	0		24-Dec-21	350	350	31-Dec-21	30-Jun-24				0	0	No delay	No delav	Work in progress
71	NH Division, Bijapur	Construction of Two lane with paved shoulder from Km.0 to Km. 80 on NH 548B (Vijayapurz-Sankeswar section) in the state of Karnataka on Hybrid Annuity Mode (HAM) Basis Contract	548B		0		15-Feb-22	0	0						0	0	No delay	No delay	Work in progress
Total :					7,318.03			5:520.79	5,520.79										